



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:00 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 227 Const Calendar Day 183 Date: 10-Mar-201 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rainy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Reviewed and approved WSWDs #131, 132, 133, and Weekly Status to go to MCM.
- Per Andy Alvarado's request, sent a Request for Clarification to Mr. Dave McCracken in regards to Board's determination on NOPC #10 that was heard on 2/12/2010. State Letter 0003, others Cat 5-20.1.
- Signed and sent out a request for additional funds for CCO 115-3, additional SWPPP measures.
- Signed C-93 for CCO 145.
- CCO 92, delete Shorebird Rooting Habitat needs to be revised, there are costs associated with the work of this CCO. Will investigate.
- Sent out CCO 134, Manhole Security Lock Downs.
- Sent an email to Carl Berexa, RE in District 3, and confirmed that the projection screen to him is a loan and need to be returned once they have the funding to purchase their own.
- Jim Gallego was in this day.
- Jonathan sent out an invitation to Maintenance, traffic, design and safety for a preliminary closeout walkthrough of the job on March 17, 2010 (Wed).
- Responded to an email from Diana McCollum, MCM Construction, Inc, regarding the status of CCO 126. Will make payment this pay estimate.
- Received an email from Ed Puchi in regards to our request for clarification for the DRB determination on BNOPC #10. He stated that the determination is abundantly clear that contractually the State has to pay.

