



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:33 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 229 Const Calendar Day 190

Date: 17-Mar-201 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 29-Mar-10 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

Met with HASSAN Ahmadi regarding the Mole sub-station progress work.  
MCM crews were chipping the EB deck to repair a rock pocket. This work will take about a week.  
MCM continued to shim the service platforms per the designer recommendation.  
Preliminary project walkthrough today by design, Maintenance.

