



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:58 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 239 Const Calendar Day 199 Date: 26-Mar-201 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Jonathan on vacation this day.
- Reviewed and approved daily diaries, timesheets.
- Received back up information from Roadway Electrical for CCO 66, concrete pad for CMS 65.
- Sent an email to Carl Peterson and Pat Hipley to inform them that the forecast for early contract completion of the project is now 4/18/2010. We will confirm with the contractor to make sure when all related elements of the strong motion detection system are in place. We will then inform them so they are able to perform their final inspection before we accept the work.
- Went to the jobsite to investigate the downspout for the drainage on Mole substation building . The downspouts drain onto the sidewalk but there is nom drainage system to tie into.
- Ernie informed me that an armored truck rolled over and landed on its side near the east end of OTD 1 (WB direction) and damaged some of the quikcurb and delineator assemblies. I asked him to hill out an "Unusual Accident Report" and send to Dam Ambuhl. Later the same day, received a phone call from CT Radio room to inform me of the damage to the traffic features on the project.

