



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:57 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 243 Const Calendar Day 205

Date: 01-Apr-2010 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 20-May-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Cloudy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Conducted the weekly scheduling meeting. Estimated completion date is now 4/24/2010. Jim was off on vacation this week. Need to send MCM our punch list items. See meeting minutes for detail.
- Attended the Weekly Senior meeting. Need to provide OT/Leave balances for the staff. Close all deferred time CCOs, give district punch list items to MCM, and start achieving files.
- Received a call from Ernie, he informed me that Hazzaa, Amer and Ernie are entering the bridge, WB Hinge EW at 11:19 and asked me to be on watch for them. At 12:25, they called and said they are out.
- Scanned and emailed all OT/Leave logs from July 09 to date, to Amer.
- Requested to run a supplement to progress pay #33 to pay for electrical CCO work per Amer.
- Received an email from Dragomir stating the following: It appears that we have a misunderstanding about the need for a SWPPP amendment. I agree with Melinda in that if the work was not identified in the original SWPPP an amendment is necessary. As you know this and all Bay Bridge projects require submittal of the SWPPP and all amendments to the Water Board. We do not want to have another NOV for proceeding without the Water Board's approval. Please have the contractor submit the appropriate amendment.
- Sent an email to Jaime to schedule a walk through for the District items, safety and traffic.

