



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:56 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 248 Const Calendar Day 212 Date: 08-Apr-2010 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Reprocessed CCO 120-1.
- Conducted the weekly scheduling meeting. See meeting minutes for detail.
- Received an email from Lynne Welch of Estimate's desk, supplemental progress pay is ready to be picked up.
- Received action items from our senior staff meeting the other day. My action items are as follows:
  - 1.Document Archiving, Due end of April
  - 2.Deferred Time CCOs log, Due end of this week.
  - 3.Safety attendance log.
  - 4.Dumbarton Schedule
  - 5.Dumbarton Staffing Plan update

- Received SFOBB Project Summary 4-7-2010 from Keith Huffman, as follows:

##### Service Platforms – MetalFab, Santa Clara, CA

- Fabrication of service platforms is complete. METS continues to assist Construction with various installation related issues.
- Initial Bolt Samples passed METS QA testing, however subsequent HS bolts were installed without testing, and an NCR has been issued

##### Roadway Lighting Assemblies – Structural and Steel Products, Fort Worth, TX

- 4 demonstration light poles have been installed on the skyway.
- SMR has reviewed and commented on the 95% PS&E submittal. Of particular note is the deletion of the lowering mechanism for the lighting assemblies.

##### Bike Path Railing – Pisor Fence, Citrus Heights, CA

- Fabrication of stainless steel embed base plates is complete
- Fabrication, galvanizing, and painting are complete, and all panels have been installed on the jobsite. Due to damage from improper handling, some repair painting will be necessary.

##### Bike Path Expansion Joint – MCM Construction, Oakland, CA

- Welding of stainless steel plates is complete
- Application of non-skid coating to the upper surface, and PTFE strips to the existing plate lower surface has not yet started

- Provided the mole substation diaries to Amer for the period of 12/16/2009 through 1/15/2010.



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120L4    **Inspector Name:** Ghafghazi, Ben

**Diary #:** 248    **Date:** 08-Apr-2010 Thursday

---

