



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:56 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 250 Const Calendar Day 216 Date: 12-Apr-2010 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition Rainy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation this week: To DP: Work Complete To CW: Finish Mole Substation.
- Reviewd and approved Survey Request 121, K-rail alignment on EB I-80 and MRDTR.
- Hazzaa borrowed my vehicle today. Mileage 129, 375.
- Signed revised CCO 120-1, 127-1 and 148.
- Due to the weather condition today, safety review is rescheduled to next Tuesday, 9:30 am, April 20, 2010.
- Received an email from Sue Graham, Construction Field Facilities, that please contact her directly regarding status on the property search for the Dumbarton Bridge project. The address ther are working on is 35445, Dumbarton Ct, in Newark.

