



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:56 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 251 Const Calendar Day 217 Date: 13-Apr-2010 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Attended the weekly status meeting wit MCM. Informed MCM that they need to realign the K-rails on EB I-80 per the plans. Need to correct the Kwick Curb on WB 80. I will verify the status of CCO 73-1, may process CCO #93 unilaterally. Gave MCM a copy of the EBMUD docs showing cracks in pipe.
- Attended the Senior staff meeting to review project status.
- Hazzaa borrowed my vehicle today. Mileage 129, 375.
- Sent a copy of plans and specs for the Dumbarton project to Tony Mullen of METS.
- Responded to Government claim Request: G588822 CLAIM
- Sent another email to Greg Allen to request cost estimate for furnishing and installing manhole security lids.

☐