



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:55 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 255 Const Calendar Day 223

Date: 19-Apr-2010 Monday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 20-May-10 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Contractor's controlling operation this week: To DP: Work Complete To CW: Finish Mole Substation.
- Conducted the safety meeting. Talked about General safety issues on OTD 1 and asked for staff input/comments. Following the safety meeting, followed up with work update for the district and structures work. The remaining work is the mole substation, service platforms and completing the punch list work. The anticipated date of completion of the contract work is now May 2010.
- Prepared for progress pay estimate tomorrow. Asked Hovik to finalize all remaining items that is completed.
- Received an email from Hai Xu, P.E., Project Safety Review Coordinator, that due to the rain tomorrow, the construction safety review for OTD project is rescheduled to 9:30 am, Wed, April 21. We will meet at the Construction Office OTD Building at Burma Road.
- Received pre and post EBMUD Wastewater Outfall Inspection for MCM Construction (Pre & Post Pile Driving Work) - Between Station's 91+18 and 80+68 from Dean Moore of Underwater Resources. He also attached the July 2002 report that they performed for EBMUD per our request.
- Received an email from Lorna Benne, Senior Construction Safety Coordinator, that April Safety Awareness month will soon draw to a close. SENIORS - ensure that your staff has attended at least 2 hours of safety discussions this month. Charge OH EA 912076, Special Designation 6SAFETY, Activity Code 049.

