



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:55 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 258 Const Calendar Day 226

Date: 22-Apr-2010 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 20-May-10 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Conducted the weekly scheduling meeting. The revised completion date is now 5/13/2010. The hold up is on the work of Mole substation. . See meting minutes for detail.
- Talked to Greg Soria of Toll maintenance area superintendent and scheduled a final walkthrough for Monday, 4/26/2010 at 11:00 a.m.
- Talked to Mahbub about the start of hydrocseeding today. I asked him to go out and inspect the work.
- Reviewed and approved Progress Pay Estimate #35. Faxed to Estimates desk.
- Jonathan at CCO training on 4/22/2010 and 4/23/2010.
- Jim Gallego on vacation on 4/21 and 4/22/2010.
- Received an email from Troy Peake of MCM that they preference would be that Kala first release retention funds held, and then release the remaining available balance in the form of the securities. He would like to verify the exact figure that will be released--and the amount to be held, so that he may provide it to the surety. That information had already been provided to him.
- Received an email from Mimi (addressed to Kha Hoang) regarding Tidal Marine Construction - CalTrans Oakland Touchdown - Applicability of OCIP and whether the OCIP carrier will agree to providing coverage for the sub. We will be informed.
- Received the Loss Control Survey Report performed on Thursday April 15, 2010 for the OCIP from Thomas J. Allison CHST.

