



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:53 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 269 Const Calendar Day 241 Date: 07-May-201 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Met with MCM and in-house staff to go over pending issues and CCOs. Jeff Finn will work with MCM to resolve disputed EWBs.
- Sent out State Letter 1868 to accept schedule update T31A with Data Date of 21Mar10.
- Reviewed and approved daily diaries, timesheets.
- Worked with Amer for Specification revisions for the Dumbarton contract to be included in addendum #2. The recommendations are as follows:
  - 1.Adding a full time dedicated Health and safety Manager .
  - 2.Adding a full time dedicated SWPPP Manger .
  - 3.Add Document Management Control Program .
  - 4.Revise CPM requirements to add penalty clause for late monthly submittal .

