



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:52 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 273 Const Calendar Day 247 Date: 13-May-201 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Conducted the weekly scheduling meeting with MCM. The revised completion date is now the first week in June. Mole substation and is the only item remaining as well as the punch list items. See meeting minutes for detail.
- Met with Amer and Jim Gallego to go over the Dumbarton schedule. Jim completed the schedule and distributed hard copies to Amer, Hazzaa and myself.
- Met with John McGuire regarding the permit project. They want to start as soon as possible as they only have until 7/1/2010 to install/relocate and install overlays to prepare for toll increase in July. We will meet next Tuesday to drive the area and meet with URS inspectors assigned to the inspection of the work. I will obtain a Closure ID # for the project.
- Went to the jobsite to meet with Mahbub and Jaime to go over punch list items and remaining work. Had a request from SAS, Darrel Schrim, to extend the K-rails on WB I-80 at sign 65 to the existing MBGR to close the gap to the jobsite. Also discuss the striping and K-rails on the access road.
- Received an email from Jaime stating the following: In consultation with Traffic Safety, go ahead and place the K-rail. The K-rail should be pinned and the last piece will be in front of the MBGR.
- Abdullah Mahmud sent me the following names as Permit contacts for the oversight project: Hamid: 510-715-6290
Sunny: 510--715-9573.
- Reviewed and signed CCO 68-3 for additional funds to go to the DO.
- Reviewed and signed CCO #134 to go to MCM.
- Sent an email/invitation to Amer to take Friday as a Furlough day. Amer declined. I informed him that I could come in only half day due to other engagements.
- Sent an email to Mo Pazooki to request the TIFF file for the plan sheet included in Add #1 for the Dumbarton project be release to us for inclusion /incorporation into contract plans.

