



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:52 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 275 Const Calendar Day 251 Date: 17-May-201 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rainy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation this week: To DP: Work Complete To CW: Finish Mole Substation, Punch list.
- Received a call from John McGuire to meet tomorrow to drive through the job and discuss work requirement. The URS inspector will also be there to coordinate work. Contract No. BATA -005 (EA 937700)
- Met with Walid Khalife and he brought two sets are plans and specs for the permit project to my office .
- Reviewed and signed CCO #120-1 to go to MCM. Change the markup from 5 to 10%.
- Received CCO #141 from MCM. Approved to go to DO. Also CCO 144.
- Reviewed plans and Specs for the permit project.
- Received an email from Keith Osantowski that I need to fill out HSP & Monthly PM-0041 Forms. I had sent him several emails in regards to this issue and did not receive any response. I went ahead and submitted the requested reports.
- Amer sent another email to Deana to clarify the YBITS storage area status before we accept the job .
- Received another email from Hai Xu , project safety review coordinator. He stated that we could install k-rails on the access road. I forwarded the email tom Mahbub to follow up.
- Updated and sent my HSP usage through 4/2010 to Keith.
- Received an email from Sue Graham regarding the Dumbarton new office location . We will meet on 5/20/2010 at 10:00 a.m. to walk-through the office and make adjustment if necessary.

