

**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:27 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 276 Const Calendar Day 260

Date: 26-May-201 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 17-Jun-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Office work/field

Met with Saeed to go over compressor testing procedure. Called Bob Melvin to request his presence for the compressor testing. Atlas Copco representative and Bob agreed to test tomorrow rather than today.

Met with Sherif to go over electrical punch list.

Met with Roarway Electric to discuss electrical punch list work.

Greg Allen and I discussed compressor testing procedure.

Add # 3 for Dumbarton came out today.

Saeed, Hassan and I discussed missing electrical plans from PB designer. Saeed promised to have them ready for us tomorrow.

