



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:51 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 281 Const Calendar Day 261 Date: 27-May-201 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 01-Jun-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rainy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- The weekly scheduling meeting was cancelled today due to the fact that there is not that many items left to discuss. The contractor is working to wrap up minor punch list work and we should be done in the next few days.
- Met with Abu, Lynne and Dan Bornman at the DO to discuss the status of the progress pay estimate #36. This estimate did not generate any payments and the reason lies in the fact the they received \$1,900,000.00 as materials on hand last month and the item work payment plus the EWBs did not add up to this amount so no payment was due. I talked to Greg Allen about this and he said they know about this.
- Was not able to make my meeting with Limor Rosmarin for the OTD 1 risk management. This issue should now be closed.
- Picked up Truck VID #7001614 from PM today. Mileage out on 4/12/2010 was 68,240. Mileage in 69,945.
- Met with MCM to discuss Steve Jager's time spent on extra work items. Also discussed Eaton's claim for additional work. Follow up meetings will be held on Tuesday, June 2, 2010 to finalize the topics.
- Was cceed on an email from Troy Peake of MCM to Kala Jajoor of CT Accounts Payables . Troy stated that per discussions with Kala, he is sending her their Consent of Surety for Partial Release of Retention on the Oakland Touchdown project [04-0120L4]. He is working on the securities transfer requests, and will forward them shortly.
- Forwarded an email from Jonathan to Greg Allen to instruct on removing the Temporary BMPs .
- Went to the jobsite to review the site readines for acceptance .

