

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	968	to	DATE	May 03, 2012	MTWThFSS
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	O/C, Drizzle				

1. Field – No work on site by FWI
2. Received and processed Submittals for PTFE Bearings, PCQCM, Pile Shop Drawings, and DRB Member. RFI for precast pile Options 1 and 2 and lightweight fill surface stepping and wait periods.
3. Senior Staff Meeting – (Deanna V., Gil K., Bill H., Mehran A.) –
 - a. Discussion on shifting of work between the OTD project scheduler and the YBITS ISD Coordinator to all the scheduler to work on both projects efficiently.
 - b. Submittal of paper diaries into the file is still an issue that needs attention by the Seniors.
 - c. Need to resolve 500 series CCOs.
4. Scheduled for a kickoff meeting to discuss Central Subway inspection times with the City of San Francisco
5. Official CCO request for bikepath light pole foundations issued by District 04 Design.
6. Upon further review, the typo on Structures Plan sheet 75/109 needs to be revised to reflect a newer reference sheet in the 2004 Standard Plan sheets.
7. Discussions with Rob Kobal raised the issue of security at the bikepath touchdown. A Maintenance road runs parallel to the bikepath at this location and potentially allows traffic under and between the future bridges. Issue was raised with Design and they are aware of the situation. It is minor in comparison to the Gateway Park plan.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative