

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	973	to	DATE	May 08, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	Fog / Clear				

1. Contacted Jason Weinstein regarding CWI bidding with FWI on the OTD II Contract. At issue is their parent company URS who currently consults with BATA on the Bay Bridge. Jason indicates that they have no issue with the arrangement. CWI requesting a letter confirming this fact.
2. Multi-Project Coordination Meeting – joint plates on the Skyway need to be shifted back into place.
3. Field visit at Radio Road – US Fish and Game permit takes a minimum 145d for review. Before an issue can even be elevated, the 145d period must be allowed to proceed. Traffic on this road may be excessive for the conditions and the turn radius at the loop ramp may be too small for larger trucks. Agreed that the best option would be to explore access on both sides of the contract for greatest flexibility. Generated a graphic of what a trestle would look like based upon the MCM trestle plans. Graphic sent to all parties for consideration.
4. Received comments back for the PTFE Bearings and Piles. Will issue the PTFE submittal response tomorrow but need to discuss pile comments with the Designer. The pile submittal should be returned approved as noted for the shop drawings.
5. Received Submittals 6, 7 & 8 regarding Rigid Steel conduits.
6. Son Ly is the contact person from Branch 16 for the precast vault, walls, and utility bridge.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative