

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	08	to	DATE	June 12, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Clear				

1. Continue to fill in for Stanley Ku on the SAS project – WDC.
2. Weekly Schedule Meeting:
 - a. Moving the schedule meetings to Friday at 10:00
 - b. Construction has the requested .dgn files and will transmit to FWI.
 - c. SWPPP and Sampling & Analysis plans should be returned to FWI by tomorrow.
 - d. WB Acceleration Ramp (CCO 23) needs to have the existing Hi-Mast light pole removed.
 - e. FWI requesting that their Value Engineering Proposal for the sign foundation piles be advanced within Design. Previously indicated that we have no interest in the VEP at this time.
 - f. Balance of falsework plan sheets to be returned tomorrow.
3. Multi-Project Coordination Meeting – provided project update to the group.
4. Met with Hasan El-Natur, OSD, regarding the Abutment 23 pile clearance issue. Worked out a solution to move the piles inward to allow for a reduction in the footing width. Sent drawing over to Mohan Char, AECOM, for approval and issuance of a revised plan sheet. Information also forwarded onwards to FWI for planning purposes.
5. Formally received PQWP for RBC Lubron.
6. Received revised High Mast Light pole submittal. Having FWI resubmit under the correct submittal series number (8 not 34).
7. Sent email to Mohan Char, AECOM, to check their status for a meeting with the demolition contractor – Cleveland Wrecking.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative