

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	16	to	DATE	June 20, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Clear				

1. Continue to fill in for Stanley Ku on the SAS project – WDC.
2. Request from FWI to have the ISD CCO at zero cost. Will have to analyze the potential cost savings and support costs. Issued a letter with the draft specification language referencing CCO 15 as the vehicle used to cover the change. Sent draft CCO language to the Resident Engineer's assistant.
3. Attended the SAS Senior Staff Meeting. The District has been pushing out updates that have been disabling laptops belonging to Consultant staff that do not log in through Novell. This problem was not broadcast to other Senior staff beyond the SAS project. Notified consultant staff working on the OTD II project.
4. Field meeting with Ade Akinsanya, Hasan El-Natur, Thanh Dickerson at the OTD EB Frame 1 structure to look at the cracking inside the box. Used proper confined space protocol to enter into the wing cells to document cracking on the diaphragm, deck and girder faces. It is not apparent what is causing these cracks but they all appear to propagate from the region behind the PT anchorages.
5. Hasan has comments on AECOM's CCO sheets. These should be corrected and returned today for signature.
6. Cadre will be generating ISD drawings along with placement drawings for the utilities and service platforms.
7. Collecting bore logs for the sign structure foundations for a pile driveability analysis.
8. Received a revision to the WQCP for RBC Lubron. They were supposed to call before resubmitting. Requested a teleconference to discuss and resolve the WQCP issues. It was not apparent from the submittal if the QCM had reviewed this document.
9. Drafted up detail to check high mast clearance to K-rail for the District.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative