

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	32	to	DATE	July 06, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	Clear - Fog				

1. Continuing to act in Stanley Ku's place at the Working Drawing Campus on the SAS project.
2. Start placement of shoring out in the field by Wall A ad existing Pier 32. Problems with large cobbles and concrete blocks. Some undermining of the strap beam and Wall A footings. FWI will use a combination of sand backfill on site and then slurry to restore the existing soil.
3. Courtney and Lauren provided an update on the permits. BCDC will review the latest plan on Monday. No pile driving until Tuesday at earliest.
4. Notification sent out to the Project Managers of the other contracts regarding the start of work on the FWI site. Access road will be detoured north around the abutment excavation.
5. Issued response to the Lubron PQWP.
6. Received and forwarded revised SDI shop drawing to Cadre.
7. Management officially directs FWI to design an access trestle for access through the jobsite.
8. Final updated plan sheets from Moffatt & Nichol for the bike path hand rail. Reminded Jal about the use of stainless steels studs on the embedded anchor plate.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative