

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	43	to	DATE	July 17, 2012	M T W Th F S S
SHIFT HOUR	START	06:00	STOP	17:30	TEMPERATURE
WEATHER	Foggy - Clearing				

1. Attended Partnering Meeting
2. Field – Continue pile driving operations at Abutment 23.
3. CMC requested a change to the rebar hoop / smooth wire spiral at the piles. They want to use a rebar spiral. Discussed with Todd Dudley – AECOM will respond tomorrow.
4. Trestle plans – agreed to expedite the review if FWI can provide all the necessary information.
5. Received confirmation that DeBruin is out as FWI's polyester subcontractor. This leaves the Truesdell Corporation and ACC West Coast.
6. Requested that METS expedite the WQCP for RBC Lubron. Aaron indicates that they will have a response back today.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative