

**JOB STAMP**

**04-0120M4 (04-00000022)**  
**04-SF-80-1.6/2.7**  
**San Francisco Oakland Bay Bridge**  
**Oakland Touchdown - Phase 2**

REPORT NO.	77	to	DATE	August 20, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	Foggy - Clear				

1. Safety / Staff Meeting – OTD 2 Group
2. Peer Review Meeting – attended meeting to provide update on the status of work on site.
3. Soil – Test Results Meeting – Price, Gutierrez, TCruz, Atako, Sihra, Balderramos, Ahmad, Bogdanic, Pollock, Bledsoe, Dickerson.
  - a. Soil on site was previously classified as Type H – Not shown on the plans as it was accidentally left off the grading and quantity sheets
  - b. Area north of the shore protection will have higher surface contaminants.
  - c. Testing of the area was performed under the previous EB surface with results showing no contamination.
  - d. Dragomir – recommends we proceed with normal PPE and Engineering controls. Tyvek and dust masks at the discretion of the employee. Respirators are only required if the PEL is exceeded. Air monitoring is not required but recommended for background information. Rarely is the PEL exceeded from excavation work.
  - e. Offhaul of Material – need to clarify if the material is RCRA or CAL Hazardous – need a new Federal ID number if the soil is classified as RCRA.
  - f. Will need to test additional areas on site under the MN Line.
4. Meeting with FWI and their IH – Trevor, Al, Justyn, Alex, Dragomir and group.
  - a. Their receiver site is located in Alameda County.
  - b. Discussed the test results and different methods of addressing the material.
5. FWI proposing to use recycled Aggregate Base material as structure backfill. Will need to check on the specification requirements.
6. Provided notice to the group regarding the new access sticker requirements for job site access.

SIGNATURE

Gary Lai, Original Signed

TITLE

Structures Representative