

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	84	to	DATE	August 27, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	Overcast - Clear				

1. Safety – Lead Awareness Training – Mark Festzer – Fetzone - provided a lead awareness training class going over Fed and Cal OSHA requirements, PPE and other safety issues regarding this work.
2. Staff Meeting – staff requesting that boot wash stations and HEPA Vacuums be provided. Discussed this with Jeannie after the meeting and FWI will have boot wash stations set up. A HEPA Vacuum is available in the office and just needs the internal collection bag to be emptied and disposed of properly.
3. Champion's Meeting – CHP will be enforcing a waterway exclusion zone around the SAS due to load transfer.
4. Submittal 47 – Precast Utility Vault – after reviewing the document, the vault box will be too high and be exposed above the grade. Will need to reject the submittal.
5. Falsework camber values provided to FWI.
6. Clarified the lighting restrictions on the temporary access trestle with Justyn Webster over the weekend. Lights will not be allowed at night around the trestle during pile installation to prevent the attraction of fish to the work zone. Lights on the perimeter of the trestle will be allowed after construction for safety.
7. CCO request received for the re-detailing work involved with the PT drawings. This will need to be captured in the ISD change order. As the Department is taking over the ISD work, any subsequent revisions due to this coordination will need to be compensated via CCO.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative