

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	105	To	DATE	September 17, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	15:00	TEMPERATURE
WEATHER	Fog / Overcast				

1. Safety / Staff Meeting
2. Field – Falsework decked out to Bent 21-2, laying k-rail along the perimeter of the access trestle, setting crane mats on Abutment 1 to Bent 2 of the trestle, offhauling material excavated from behind the abutment.
3. Kingston and Justyn met with the DMG representatives to address concerns over the vault and sensor covers.
4. Issue with the high mast pole foundation alternative is over the lack of a responsive designer.
5. Received confirmation from Design that it is acceptable to leave the existing WB structure foundations and pier wall stubs in place to be cast into the future light weight cellular concrete fill.
6. FWI is checking to see if there would be a contractual issue with FWI contracting with Cadre to provide their services for the OBG interior geometry for purposes of building form panels. Checked with OSD and if the arrangement is approved, the Department will need a letter from FWI releasing the Design Joint Venture of any liabilities.

SIGNATURE
Gary Lai, Original Signed

TITLE
Structures Representative