

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	106	To	DATE	September 18, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	17:30	TEMPERATURE
WEATHER	Overcast / Clearing				

1. Coordination Meeting – general discussions about upcoming project works.
 - a. YBITS to cast stems this Friday. DCCI to start work on site in two weeks.
2. Weekly OTD Schedule Meeting –
 - a. Meeting with the DMG on the 20th of this month. FWI needs to have equipment on site to perform repairs/clean up of site where the vaults have been disturbed.
 - b. Directed the addition of a flagger in the middle portion of the access road.
 - c. Light weight cellular concrete sub to mobilize to site on Monday.
 - d. High Mast – should have revised plans today from the fabricator.
 - e. DRB Meeting this Friday.
 - f. Demobilizing the 999 crawler lattice crane today.
3. RFI 50 – consulted with METS on the use of Simpson Strong-Tie product “Crac Pack” epoxy. They believe it to be acceptable for use at the precast wall panels to repair hairline cracking.
4. Discussion with Mike Whiteside, the EBMUD utility UC plans sheets have details showing the placement of protective plates over the DMG vaults.
5. Field measure of bikepath railing to locate emergency access gates. They must be less than 80m apart.
6. Respond to UIS inquiries provided during the last meeting.
7. Initiated request for status of light pipe anchor detail from design.
8. Sent pictures of uncovered test piles to District 04 Design to determine if they can be incorporated into the cellular concrete fill or if they need to be removed.
9. Rejected the bridge deck drainage system submittal. Will need to forward a copy of the Cadre 3D model to assist in the revision.
10. Discussion with Justyn, Jeannie & Waqar regarding the acceptable use of AB material at the approach to the access trestle on site. Also discussed in field with Melinda and Oliver during the weekly environmental walk through.

SIGNATURE

Gary Lai, Original Signed

TITLE

Structures Representative