

**JOB STAMP**

**04-0120M4 (04-00000022)**  
**04-SF-80-1.6/2.7**  
**San Francisco Oakland Bay Bridge**  
**Oakland Touchdown - Phase 2**

REPORT NO.	108	To	DATE	September 20, 2012	MTW <b>Th</b> F S S
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Clear				

1. Field issue regarding the perceived conflict between the existing trimmed girders and the new EOD. Field verified that there is no conflict. Sent photos to Brian Maroney. Brian was ready to direct TYLin to draw up plans for additional trims to the existing stringers and floorbeams.
2. Meeting with Deanna, Mehran, Jeannie and Ali regarding the a Project Safety Officer for the OTD II. Ali will be the primary lead while Ernest Schulze will be the project field Safety Officer.
3. ISD Meeting – Jason, Todd, Al, CMC Rebar – CMC has detailed all the deck and stem reinforcing steel and are ready to start fabrication. Caps detailed per FWI information. Headed bars are being processed by HRC. Hoops are fabricated and should be tested. Cadre will have conduit placement drawings ready by Monday.
4. Need a formal RFI from CMC regarding the use of a continuous spiral at the column reveals. AECOM is not comfortable with the continuous spiral option. Referring matter to Ade as the procurement of the smaller hoops will take 3 weeks.
5. Jason Fan, OSD, requesting a list of CCO's requiring a memo from Structures Design. Will have a list to him today.
6. Panel issue conflict resolved. There is no issue.
7. Spoke with Justyn and Thanh regarding FWI's plans for securing the exterior wing panel. Emphasized the need to have the panel secured from movement. Risk is to have the edge line walk inward during casting. Precast wall – agreed to provide fills from the top of the leveling pad to some preset distance from the top of the wall.
8. Risk Meeting –
  - a. Need to check with Dudley Wong regarding the salvage items.
  - b. Striping on the bikepath – need to confirm deck capacity.

SIGNATURE

Gary Lai, Original Signed

TITLE

Structures Representative