

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 286-0538, (510) 286-0550 fax



Kiewit-FCI-Manson, JV
220 Burma Rd.
Oakland, CA 94607

Attn: Mr. Lee Zink
Project Director

November 30, 2006

Contract No. 04-0120E4
04-SF-80-13.4, 13.8
SAS T1 & E2 Foundations
SFOBB-ESSSP

Letter No. 05.003.01-002337

Subject: Response to KFM Letter No. 220 (Construction of Pier E2 Cofferdam - Sheet Pile Installation - Cone Penetrometer Test Results)

Dear Lee,

The Department has reviewed Kiewit-FCI-Manson (KFM) Letter No. 220 dated November 17, 2006, which provided KFM's cone penetrometer test (CPT) results and analysis performed by Gregg Drilling and Testing. This testing was completed to verify soil conditions at Pier E2 for sheet pile installation. The submitted Letter requested that the Department review the submitted documents and determine whether or not an adjustment of the contract is warranted as described in Section 5-1.116, "Differing Site Conditions," of the Standard Specifications.

The Department conducted an investigation of the submitted CPT results and analysis performed by Gregg Drilling and Testing and has determined that the results are consistent with the CPT and boring log results displayed in the Contract Documents. The Department finds no evidence, at this time, that a change to the construction of the Pier E2 sheet piling is required.

If you have any questions or need additional information, please contact this office.

Sincerely,

<<< ORIGINAL SIGNED >>>

Pedro J. Sanchez
Resident Engineer

cc: P. Sanchez
M. Woods
M. Vilcheck
S. Mohan

file: 05.003.01, 62.000