

SUPPLEMENTAL NOTICE OF POTENTIAL CLAIM

CEM-6201B (NEW 9/2002)

FOR STATE USE ONLY

TO Ben Ghafghazi, R.E. (Resident Engineer)	CONTRACT NUMBER 04-0120L4	DATE September 11, 2008	IDENTIFICATION # NOPC 6
---	-------------------------------------	-----------------------------------	-----------------------------------

This is a Supplemental Notice of Potential Claim for additional compensation submitted as required under the provisions of Section 9-1.04, "Notice of Potential Claim," of the Standard Specifications. The act of the engineer, of his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on:

DATE

The particular nature and circumstances of this potential claim are described as follows:

ISD and P/S drawing delay due to unconstructibility within the contract plans, a change in pre-stressing sequence and a revision of the pre-stress force @ diaphragm C & D. Contract plan sheet 227/643 is inconstructable. Strand profile requires a 600T jack to stress the strands due to path profile, a monostrand jack can not work with the strand profile. A 1M opening behind the stressing plate is not enough room to place the jack on the strands and stress. The PT layout at diaphragm C & D need to be changed. The second impact is due to the changing of the stressing sequence in the plans. Finally, the stressing force supplied by the state to the contractor for diaphragm C & D was revised at a later date.

The basis of this potential claim including all relevant contract provisions are listed as follows:

Section 4-1.03; Changes of the Standard Specifications.

The estimated dollar cost of the potential claim including a description of how the estimate was derived and an itemized breakdown of individual costs are attached hereto:

The costs to this change are unknown to date since the revision to the plans is not complete.

A time impact analysis of the disputed disruption has been performed and is attached hereto/ The affect on the scheduled project completion date is as follows:

As of 9/12/08, MCM believes that the time delay is approximately 117 days. As of the date of this form however, the impact to the total time of the delay is not obtainable since the revision to the plans is not complete.

are

made in full cognizance of the California False Claim Act, Government Code sections 12650 - 12655. The undersigned further understands and agrees that this potential claim to be further considered unless resolved, must fully conform to the requirements in Section 9-1.04 of the Standard Specifications and must be restated as a claim in the Contractor's written statement in conformance with Section 9-1.07B of the Standard Specifications.

MCM CONSTRUCTION INC.

Subcontractor or Contractor

(Circle One)

(Authorized Representative)

For subcontractor notice of potential claim

This notice of potential claim is acknowledged and forwarded by

MCM CONSTRUCTION INC.
PRIME CONTRACTOR

(Authorized Representative)

CEM-6201 B (NEW 9/2002)

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information, call (916) 654-8410 or TDD (916) 654-3980 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento CA 95814