Job Stamp 04-0120F4 04-SF-80-8.2/8.7

SFOBB East-Span Seismic Retrofit Project (SAS)

STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Resident Engineer (Field) DAILY REPORT Report No.

45.

Date:

January 12, 2008

January 7, 2007 Champion's Mtg at 1000 1500 – Call to TC ABF letter on WT#2 is non-responsive. Need to resolve

January 8, 2008 Nothing to report

January 9, 2008
Cable Engineering meeting at 0800 – separate notes taken
Core meeting 0900
Asked Petersen about a Friday PM tour – He said to call him directly
Weld trial #2 – Issues – If another trial needed, say so now!
-NCR process
-DRB process – revision sent by DRB? Pursell has it
-NOPC #4 – ABF sent to DRB but not to State ?!!
NOPC#5 – for cost only- no time as it is – Formal or informal?? Left open

1315 – Thomas – weld parameters = WPS, I did not agree, need tighter range that will be used ABF feels real issue is training of welders
Discussed need to have agreement on overlap and reinforcement of U rib welds – Not clear what the difference is

January 10, 2008
Safety Mtg followed by all staff meeting
China call in PM – discussed U rib welds

January 11, 2008

Tour provided to Sac State students and Dolores Valls request – went well