

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's



Resident Engineer
(Field)

DAILY REPORT

Report
No. 45.

Date: February 09, 2008

February 04, 2008

Out sick – worked at home

China call at 1500

Chinese new year – not much work at ZPMC. Discussed TBPOC tour in China – ABF fab looks to be 3-5 mos.

Behind at this point

Heated discussion of Production monitoring tests (PMT) and the standards to be used for checking as well as the requirements and need as defined in the specifications

February 05, 2008

Catching up most of the day on PMIV and email

February 06, 2008

Cable Engineering meeting at 0800 – I did not attend

Large Core meeting at 0900 – showed scaled down DRB presentation

Ney discussed media events and issues

February 07, 2008

Safety meeting – fall hazards

All staff – showed DRB status PPT again to all

1030 – met with TYLs Hasakawa – he knew of interference on first bid, but does not recall telling ABF about it.

Asked him to put together from plans and specs how he knew

1100- cable risk meeting at TYL with Maroney

February 08, 2008

Submittal reviews

Kind of slow for a Friday