

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Resident Engineer
(Field)

DAILY REPORT

Report
No. 45.

Date: February 23, 2008

February 18, 2008
Holiday

February 19, 2008

1100 – OBG Dimensional control meeting at ABF – some agreement by ABF with the TYL list provided by Ramsey. Thomas raised an issue that he wanted to only do DVP surveying of the top deck on the OBG – TYL and CT not clear on his concept and resistant to agree to such an idea. Thomas did agree to pass on about 8 issues from the list to ZPMC for clarification/revision

Met with TYL and Kick on Tower issues – CWRs on fillet weld cracks – Macro etches are an issue as to the # of welds and the # of total macros – Asked Woods to check into it – Issue is with METS asking for 24-30 macros per mockup vs 9 per ABF
Cracks also at the fit lugs
DVP on 89 and 114 mockups, but not planned at 77M – Why?
Jacking done on 114M to get things to fit – needs to be analyzed

February 20, 2008
In Sacramento all day to attend OSC Contractor forum

February 21, 2008
Woods out sick today
Participated in OSC ACM meeting by phone from 0830 to 1330
1330 – met with TYL to discuss the Cable Friction Test and go over their draft review comments

February 22, 2008
Woods out sick again today