

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT

Report
No. 45.

Date: April 12, 2008

April 06, 2008

Left home at 0900 then left SFO for China – delayed until 1600

April 07, 2008

Arrive Shanghai at 2000

April 08, 2008

Travel to Changching island – leave hotel 0545

View work and new facilities – leave right after lunch by public ferry as ZPMC ferries cancelled

Met with ABF in the AM – Discussed repair of overlap, ABF asking for cooperative approach to making improvements, CT asked why our suggestions do not get adopted – Will send letter documenting suggestions

April 09, 2008

Meetings in Pudong – Phone call on RFI with Candraft 0700-0730, Met in room 602 0730-0830 then off to ZPMC office for meeting on RFI questions at 0900 – agenda passed out with questions – Pointed out that any replies today must be followed up with an official RFI to confirm

Discussed x-beam slope at barrier, Raynor asked about Sub #219 – lifting lugs on OBG, also asked about CCO 41 for pad eyes

Back at room 602 at 1330 – discussion with Gong and Raynor, primarily about 114 mockup and unacceptability – how to fix

Need to 1) disassemble, verify that movement was elastic, reset with alignment lugs, gage bolts, remove lugs, and see what the delta on the bolt force is

April 10, 2008

Meeting in Pudong, Room 602 – in house staff – Discussed my agenda including communications, process, and METS

Got the OK to proceed on some letters related to the U-rib and problems

April 11, 2008

Pete gone, design team left today – met with Jason, and Doug

April 12, 2008

Leave Shanghai and head home