

-Job Stamp
04-0120F4
04-SF-80-8.2/8.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report
No. 45.

Date: February 14, 2009

February 09, 2008
SL all day

February 10, 2008
Staff meeting at 1000 – short

February 11, 2008
Cable meeting at 0800 – did not attend
Attended Safety Meeting at 0800
0900 Core meeting –
Safety – confine space and emergency agency coordination, OSHA partnership, inconsistent fall protection in field
Need to develop a TWIC list - ***

1100 – Hinge A meeting – TYL to design and Maroney will stamp changes for a CCO

1530 – China Core meeting – Schedule – ship dates – first by mid June per ABF (?)
Surveying is an issue – esp. at the tower, Fit lug CCO dropped for now, RFI #1611 – Corner welds – work is
moving ahead – TC to handle
METS – new inspection team working well

February 12, 2009
Holiday

February 13, 2009
1230 – Opportunity schedule meeting – led by Tapping
Large group – goal to develop an aggressive schedule, not contractual
Teams – TC for fab, Steel erection, cable erection, and MEP
Team leaders to set up follow up meetings