

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 4:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 148 Date: 03-Feb-2010 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 12:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 16-Feb-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Field Work - Lifts 2E & 3E Inspection: The center of Lift 3E bottom plate was not inspected given that the grating and railing was being placed (See attachment 3). For lift 2E, the outside face of panel point 13 was not inspected today since no access was provided to perform the inspection.

☐**Office Work -**

Created draft letters for submittals 1173R1, 1332R3 and 1463R0.

Provided my report of today's inspection to Tony Mullen of METS (See attachment 1)

General Comments

Hours worked: 8 hours total.

☐**Work description.**

Inspected portions of Lift 2E and 3E for any visible damage due to sea transportation of the first shipment - Voyage 4. In addition, I inspected key stress areas as outlined in the inspection map package for each lift (see attachment 6 for inspection map).

☐