

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 013 Const Calendar Day: 157

Date: 12-Feb-2010 Friday

Inspector Name: Mathur, Lalit

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel

Approved Date:

07-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** 0 **Condition**Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 E-L02-OBG.056**Pier 7 Activities**

.

- ABF was using Pier-7 Gantry crane, Boom crane, barge crane, forklifts and man lift.
- ABF finished unloading the temporary work items from the Ship HUA 18.
- ABF continues to work Lift 3-E. There was only Lift 3-E on this barge.
- ABF continues working on Lift 1-W as well.
- I checked the operations in the morning, noontime and later in the afternoon.

OBG Lift Activities at Site:

- ABF people started working at 7:00 AM.
- Lift 2-E operations.
 - oThe Lift 2-E is in place within 20 mm of Lift 1-E.
 - oMasoud and Philip watched this operation in the morning.
 - oABF did not perform any welding as there was rain in the morning.
 - oLift 2-E was on jacks all day and the elevation of Lifts 1-E and 2-E were adjusted almost all day.
 - oLater in the day, ABF installed the seismic stops for Lift 2-E.
- Lift 1-E operations
 - oLift 1-E was on Jacks all day.
 - oThe Lift 1-E was adjusted along with Lift 2-E.
 - oLater at the closing time, all seismic stops were readjusted
- Shear Leg Crane and Lifting Frame additional Operations
 - oShear Leg crane did not work.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 013

Date: 12-Feb-2010

Friday

Other Activities:

- Received revised forms for 2-E as suggested by Tai-Lin and ABF.
- Received a List of 94 people from ABF's John Callaghan for the dates of 2/8/10 and 2/9/10.
- oDiscussed the list with Gil.
- oThe list needs to be broken between the people working on Pier 7 and the at the Site.
- oAlso we will need to break down the list by foremen and his or her crew.
- oJohn agreed with this.

Masoud worked late to sign seismic stop forms with John Callaghan.