

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 6:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 003 Const Calendar Day: 161 Date: 16-Feb-2010 Tuesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 11-Mar-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

This morning I was asked to join the post arrival inspection group, to cover for Tanh Lee, at berth 7. I was assigned to inspect the exterior of OBG 1W and OBG 4 W along with mets inspectors, Mike Freoder and Bill Laval. The OBGs were in good condition except for some minor damages.

OBG 1W:

- 1- Deflection in W3 line above full hieght diaphragm at pp -12.5
- 2 - Minor coating damage on top deck
- 3 - Rust under lifting block attachments.
- 4 - Rust on fins at west face of OBG.

OBG W4:

- 1 - Gouge in W4 line 14 ft from the edge at PP - 28.
- 2 - Minor coating damage on top deck.
- 3 - Rust on the edge of stiffener plates.

☐**04-0120F4 Bid Item: 055 W-L04-SG1.055 W Line Lift 04 Segment 1 Furnish structural steel (bridge)(box girder)**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 055 W-L01-SG1.055☐**General Comments 055 W-L04-SG1.055**☐**Diary:**

Dispute

General Comments 055 W-L01-SG1.055☐**General Comments 055 W-L04-SG1.055**☐**04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Modanlou, Masoud

Diary #: 003

Date: 16-Feb-2010

Tuesday

Diary:

Dispute

General Comments 056 E-L02-OBG.056

☐

- 1 - Jack numbers, location, and Do Not Exceed pressures based on approved calibrated chart and calculation;
 - a - Jacks 16 A & B, NW PP - E14, 5800 KN (7447 psi).
 - b- Jacks 04 A & B, NE PP - E16, 5800 KN (7450 psi).
 - c - Jacks 15 A & B, SW PP - E14, 5800 KN (7432 psi).
 - d - Jacks 18 A & B, SE PP - E16, 5800 KN (7451psi).
- 2 - Removal of bolts and pins and detaching pushing frame from 2E cradle.
- 3 - Removal of pushing ram's pins and releasing rams.
- 4 - Polling back pushing frame from PP - E11 to PP - E48 using winches installed on back of pushing frame.
- 5 - Securing pushing frame using pins and steel cables to E line truss upper chords.
- 6 - Erection of cradle 3E using ringer crane barge 1.
- 7 - Bolting and pinning pushing frame to the cradle 3E.
- 8 - Coupling pushing rams with cradle 3E.
- 9 - Running safety line along pusing frame and cradle 3E.
- 10 - Installing top seismic stop brackets and snug tightening the bolts.

Diary:

Dispute

General Comments 056 E-L02-OBG.056

☐

- 1 - Jack numbers, location, and Do Not Exceed pressures based on approved calibrated chart and calculation;
 - a - Jacks 16 A & B, NW PP - E14, 5800 KN (7447 psi).
 - b- Jacks 04 A & B, NE PP - E16, 5800 KN (7450 psi).
 - c - Jacks 15 A & B, SW PP - E14, 5800 KN (7432 psi).
 - d - Jacks 18 A & B, SE PP - E16, 5800 KN (7451psi).
- 2 - Removal of bolts and pins and detaching pushing frame from 2E cradle.
- 3 - Removal of pushing ram's pins and releasing rams.
- 4 - Polling back pushing frame from PP - E11 to PP - E48 using winches installed on back of pushing frame.
- 5 - Securing pushing frame using pins and steel cables to E line truss upper chords.
- 6 - Erection of cradle 3E using ringer crane barge 1.
- 7 - Bolting and pinning pushing frame to the cradle 3E.
- 8 - Coupling pushing rams with cradle 3E.
- 9 - Running safety line along pusing frame and cradle 3E.
- 10 - Installing top seismic stop brackets and snug tightening the bolts.