

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 019 Const Calendar Day: 162 Date: 17-Feb-2010 Wednesday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 03-Mar-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Dense Fog

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 E-L03-OBG.056

Very foggy. Can not see anything more than 30 feet away.

1. Lifting OBG lift L3E.

A. Final hooked up L3E at 8am.

B. 4 tug boats worked around the barge.

C. 4 iron workers worked on the barge carrying the box girder lift.

D. 5 iron workers worked on the Scaffolding on the sides of OBG L1E to prepare for the splicing welding between L1E and L2E.

E. 4 workers and 1 ABF engineer prepared the Epoxy for the sliding operation of the cradle and OBG.

F. 10AM, OBG Lift L3E has been lifted above the temp. truss. 12 iron workers, 2 engineers and 1 superintendent are working on the truss.

G. 10:20am, fog starts to disappear.

2. Seismic Shear Plates.

A. Workers installed the seismic shear plates of OBG L3E to connect the box girder to the cradle frame.

B. At supports on South East (SE) and South West (SW), the bolts on seismic shear plates have been checked for snug tight and pretension torque.

3. Jacking of the OBG lift.

A. The box girder was jacked up to match the 2 percent transverse slope.

B. The Max. jacking pressure recorded at each support:

Support at North West (NW, Jack number 3A&B): 2600 psi

Support at North East (NE, Jack number 29A&B): 2100 psi

Support at South West (SW, Jack number 7A&B): 2700 psi

Support at South East (SE, Jack number 42A&B): 2000 psi

4. Pushing the OBG.

A. OBG Lift L3E has been pushed from its start point at Truss Panel Point (TPP) 44 to TPP 30 at 5:30pm.

B. It is chained down to the truss and will continue to push tomorrow.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 019

Date: 17-Feb-2010

Wednesday

Attachment



Releasing of the box girder from the shear leg crane



Installing Seismic Shear Plate



Supporting at push frame.

Very Foggy Weather

Very Foggy Weather

OBG L3E, Before Hooking to the Crane

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 019

Date: 17-Feb-2010

Wednesday



Sitting on Temp. Truss.



Lowering the Box Girder



Iron workers working on the pretension of the bolts at seismic shear plate

Shaer Leg Crane, After releasing the box girder.

Connection between the cradle frame and pushing frame

Lifted to the position

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 019

Date: 17-Feb-2010

Wednesday



L3E Lifted in the Air



Releasing of the box girder from the shear leg crane



Connection between the cradle frame and pushing frame



L3E Lifted in the Air