

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 017 Const Calendar Day: 164

Date: 19-Feb-2010 Friday

Inspector Name: Mathur, Lalit

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel

Approved Date: 07-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** 0 **Condition**Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 E-L03-OBG.056Weather: Sunny with mild temperatures – Hi 68°F Low 58 cold, Too Foggy AM, sunny rest of day. ☐

Description of Work by ABF and its Sub-contractors.

W2 Activities

ABF is not performing any activities at W2.

ABF's laborer are working on miscellaneous tasks on top of W2.

Pier 7 Activities

- ABF was using Pier-7 Gantry crane, Boom crane, barge crane, forklifts and man lift.
- ABF is working on installing hand rails, lights etc on Lift 1W and 4-E.
- ABF installed movable buggy on top of Lift 4-E on the east side.
- ABF is also grinding off the paint from the welding surfaces at the east and west edges of Lift 4-E.
- Barges containing Lift 4-E, Lifts 2-W & 3-W, Lifts 1-W & 4-W and CB-1 are all anchored at Pier 7.
- ABF loaded the barge 204 containing CB-1 with some of temporary works received in the last ship.
- Most of the temporary works received in the last ship are being moving around and constantly shifted.
- I checked the operations in the morning, noon and later in the afternoon.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 017

Date: 19-Feb-2010

Friday

OBG Lift Activities at Site:

- ABF people started working at 7:00 AM.

·Lift 3-E Operations

- ABF started to adjust Lift 3-E longitudinally, transversely and vertically.
- They installed the backup bar at the joint of 2-E and 3-E.
- Seismic Stops were installed in the afternoon.
- Lift 3-E was 20 mm from Lift 2-E.

·Lift 2-E operations.

- oThe Lift 2-E is in place within 20 mm of Lift 1-E.
- oABF did not perform any welding.
- oLift 2-E was supported on pedestal shims.
- oABF was working inside Lifts 1 and 2 installing bolts and pins in the splice plates.

·Lift 1-E operations

- oLift 1-E was supported on the pedestal shims.
- oNo welding operation was being performed between 1-E and 2-E.

·Shear Leg Crane and Lifting Frame additional Operations

- oABF did not use Shear Leg Crane.

·Hanging of Working Platform

- oABF continues on hanging of working platform under the OBGs at the junction of Lifts 1-E and 2-E.
- oABF removed the temporary covers from the access holes on top of the OBGs.
- oABF has about 1/2 dozen welding machines and 1/2 dozen warmers for welding stored in the vault on top of OBG.

Other Activities:

- Checked Pay Estimates from David for Item 55 supplying Lifts 1-E through 4-E, 1-W through 4-W and for Cross Beams Cb-1 through CB-3.
- Checked Pay Estimates from David for Item 56 for erecting Lifts 1-E through 3-E.
- Worked all morning in collecting information needed by TY Lin.
- Sent a draft report to John Dennis. He was happy with all the information. Forwarded to Gil for agreement.
- Had a brief conversation with Jerry Kent about the schedule for people working at site and Pier 7.
- oABF will only do welding and bolting operation tomorrow.

David who was supposed to be off came today to finish the Pay Estimates.

Lalit, Matt and David worked late.

Charged 2 hours OT