

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:59 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 174 Date: 01-Mar-2010 Monday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 am 04:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 22-Mar-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** 0 **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Morning: inspector office work

Afternoon: inspector field work.

Contractor continues welding operations at joints between lifts; contractor installs jacks under sliders on West line; contractor prepares pushing frame on West line for erection of West lifts; contractor adjusts height of East line lifts at irregular intervals.

**04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**General Comments** 056 E-L01-OBG.056

The contractor adjusted the alignment of all East truss lifts throughout the day by moving the lifts vertically using the jacks. There are 4 lifts currently being erected: L1E, L2E, L3E, and L4E.



The following jack gauge readings were taken at 12:30 PM:

1ESW 5350 psi  
1ESE 1200 psi  
1ENW 3500 psi  
1ENE 3550 psi2ENW 0 psi  
2ENE 0 psi  
2ESW 0 psi  
2ESE 0 psi3ESE 0 psi  
3ESW 0 psi  
3ENW 0 psi  
3ENE 0 psi4ENW 1625 psi  
4ENE 0 psi  
4ESW 0 psi

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 022

Date: 01-Mar-2010

Monday

4ESE 0 psi

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV