

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 4:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 178

Date: 05-Mar-2010 Friday

Inspector Name: Altamirano, Victor

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin

Approved Date:

09-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Field Work:

Lift 2W -

Abbas and I went to Pier 7 at about 11am. A crane operator was seen inside crane RF160 near Lift 2W. At field splice 2, one other worker were prepping the joint edges to remove any rust and paint before welding. An access opening at the south-west corner of the top deck is completed as of yesterday. Today John was working on the north-west corner to provide access opening on deck. The foreman Frank was present today and seen helping 3 other workers move a hanger towards field splice 2 on the top deck.

YBI -

Abbas and I went to YBI about 2pm to verify if some of the punchlist items were completed.

Office Work:

Worked on Diaries.

Hours Worked: 8 hours total.

