

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 016 Const Calendar Day: 179 Date: 06-Mar-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 24-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site 6:45 AM. Crews had to work on the top plates , & lower stiffeners welding . Crews started at 7:00 AM.

Rory , & Jeremy had to work on the top plates . Crews had to set the Sub Arc welding machines prepare their tools & equipment , clean , & grind the previous passes . Crews were done at 8:00 AM.

Jeremy started on his 1st pass at 8:03 AM. (From the center of the deck going North) Rory started on the 1 st pass at 8:10 AM. (From the center of the deck going South)

At 10:00 AM. Rory had completed 2 Passes , Jeremy had completed 2 passes . At 12:00 PM. Both crews had completed 3 passes . Crews had to clean , grind , vacuum , & get the approval from the QA , & QC after every pass .

At 1:00 PM. Crews had to work on the cover pass . Crews were done at 2:45 PM. They had to wrap up their equipment . Crews left at 3:25 PM.

Mitch , & Kenneth had to work with both crews . They had to grind , clean , vacuum & fill the machines with flux . Rick , Tom , Joe Lanz , & Jim were on the site for the top plates welding .

The lower stiffeners welding crews had to work on vertical stiffeners # D 3 , D 4 , D 12 , D 15 , D 17 , & D 18 . Crews had to grind & clean the stiffeners . They started at 7:15 AM. Crews were done at 7:50 AM.

Jordan had to widen the welding area & clean the back of the 1st weld for the 2nd time on D 6 , D 7 , D 8 , D 9 , D 10 , D 15 , D 16 , D 17 , & D 18 , using the plasma cutter . He started on D 18 at 7:30 AM. He was done at 3:00 PM.

Jinquan had to work with Jordan . He had to grind the stiffeners after completing the plasma cut , cut the ears , & prepare the stiffeners for the crews to weld . He started on D 18 at 7:45 AM.

In addition to that , Jordan , & Jinquan had to help the other crews heating the stiffeners , cleaning grinding , monitor the heat , & supply materials .

Sangtao had to work on stiffeners . D 12 , D 17 , & D 18. He started on D 12 at 7:55 AM. He was done at 9:40 AM. He started on D 17 at 10:30 AM. He was done at 12:00 PM. He started on D 18 at 12:45 PM. He was done at 2:35 PM.

James had to work on vertical stiffeners D 3 , D 4 , & D 15 . He started on D 4 at 8:00 AM. He was done at 10:00 AM. He started on D 3 at 10:20 AM. He was done at 11:45 AM. He started on D 15 at 1:00 PM. He was done at 2:30 PM.

Finally , all crews had to clean up , wrap up their tools & equipment . They were done at 3:20 PM. They left at 3:25 PM.

Rick , Berni , Joe Lanz & Steven were on the site . Steven had to MTed D 13 , & D 14 , & MTed the stiffeners after the plasma cuts .

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 016 Date: 06-Mar-2010 Saturday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SANGTAO HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPTELL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JINQUANG HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0030562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
2084	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
2083	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>