

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 6:00 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 018 Const Calendar Day: 182 Date: 09-Mar-2010 Tuesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 am 04:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gile Approved Date: 07-Apr-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

ABF's ironworkers, surveyors hours and OT may not be carried by myself, other CT inspectors may have captured these operations, location, and hours including overtime.

**04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		Jim Ga	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 056 X-L02-CBM.056

- 1- Placing a barge loaded with the cradles in front of Shear Leg barge as spacer.
- 2- Positioning and anchoring crane barge along the shear Leg barge to be used for rigging lifting frame.
- 3- Positioning the barge loaded with cradle L4W with crossbeam gantry and crossbeam L02 and mooring it to spacer barge
- 4- Hooking crossbeam gantry to the Shear Leg crane using crane barge.
- 5- Lifting cradle L04W with crossbeam gantry and crossbeam L02.
- 6- Removal of crane barge, spacer barge and crossbeam barge.
- 7- Moving Shear Leg barge to the position to place cradle L04w and cross beam on W line truss.
- 8 - Securing cradle L04W and crossbeam gantry and crossbeam L02 to W line truss using comealongs.
- 9- Concrete pour in North end and South end closure pour of w2 cap beam, North and South corbels of



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Modanlou, Masoud

**Diary #:** 018

**Date:** 09-Mar-2010    **Tuesday**

---

W2 foundation pits. Concrete pour started at 8.00 am and ended at 3:30 pm. A total of 19.50 cubic meter of self-consolidated concrete were used in today's pour.