

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:33 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 023 Const Calendar Day: 183 Date: 10-Mar-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 AM 17:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition** Overcast, WindyWorking Day ☒ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding**FIELD WORK:****E-Line:****SPLICE 1:**

Remaining Inboard U-ribs are being bolted up with permanent bolts. Once the remaining two U-ribs were bolted up, the workers moved over to the Outboard side to perform the same task on the U-ribs there.

Repair welding continues at the Bottom Plate stiffeners.

Weld up the lower portion of the South Side Plate splice.

Ultrasonic Test the Top Deck weld.

SPLICE 2:

Performed bolt testing at the Splice 2 U-ribs most of the day. While this was going on I noticed that there are workers welding up the Bottom Plate weld at this splice. There were a couple workers also preparing the backing bar for the Top Deck weld.

SPLICE 3:

Install the temporary splice plates for the Longitudinal Diaphragms of this splice. The holes did not line up well and there is an offset between the two sides of each of these stiffeners. Measurements were taken yesterday and given to Tai-Lin Liu.

-Preparation work for the connection of Crossbeam 1 throughout the day today.

Accrued 2 hours of overtime covering and documenting the Contractors operations.

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 023

Date: 10-Mar-2010

Wednesday

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

OBG Bolting & Welding 056 X-L02-CBM.056

☐

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV