

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 5:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 021 Const Calendar Day: 185 Date: 12-Mar-2010 Friday
Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 16-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**Temperature 7 AM 12 PM 4PM
Precipitation ConditionWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.☐

Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
		Jim Ga	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 X-L02-CBM.056☐

- 1 - Disassembling of scaffolding from the north of W2 cap beam and transferring it inside of crossbeam CB1.
- 2 - Alignment of strand jacks with the eye pads of crossbeam by adjusting the second tier gantry frame.
- 3 - Lowering strand jacks hooks and pinning them to crossbeam eyepads.
- 4 - Installing scaffolding inside the crossbeam for accessing upper connection plates for bolting
- 5 - Erection of welder's platform on either side of OBG 2E and 3E diagonal splice joints.
- 6 - Jacking OBG 1E through 4E simultaneously off the cradles for crossbeam splicing the pressures on



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Modanlou, Masoud

Diary #: 021

Date: 12-Mar-2010 **Friday**

jack gages are as follows:

a - OBG 1E

b - OBG 2E

c - OBG 3E

d - OBG 4E

NW	3800psi	3200psi	2500psi	2000psi
NE	3000psi	2400psi	2500psi	2000psi
SW	4800psi	3250psi	1100psi	3500psi
SE	1400psi	2950psi	2800psi	300psi