

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:27 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 034 Const Calendar Day: 188 Date: 15-Mar-2010 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 AM 17:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

**OBG Bolting & Welding****FIELD WORK:**

Corssbeam #1, (CB1), was erected over the weekend and the bolting continues today . By the time I arrived to observe some of the progress, all of the bolts and pins for Condition 1 were installed on the Interior splice plate and Top splice plate. Bolts were being installed on the Exterior splice plates throughout the morning on both the East and West sides of the Crossbeam. Thanh Le is observing the installation on site today; see his diary for more details.

I spoke with John Callaghan this morning about the schedule for the week . It is as follows:

**SPLICE 1:**

- Backgouge the backing bar on the Bottom Plate weld .
- Finish the welding of the two Edge Plates then backgouge the backing bars .
- Finish welding the South Side Plate splice .
- Start the North Side Plate splice weld .
- Pretension the rest of the bolts on the Longitudinal Diaphragms .

**SPLICE 2:**

- Prepare for welding the Top Plate weld
- Continue to prepare for backgouging the Bottom Plate backing bar .

**CROSSBEAM 1:**

- Continue to bolt the splice plates all over the Crossbeam throughout the week .

Accrued 2 hours of overtime covering and documenting the Contractors operations.

**04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 034

Date: 15-Mar-2010

Monday

04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			