

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 5:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 023 Const Calendar Day: 189 Date: 16-Mar-2010 Tuesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gile Approved Date: 07-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

☐**04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
		Jim Ga	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 X-L02-CBM.056☐

1- Removal of crossbeam gantry's short columns and bracings, These columns and bracing were in



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Modanlou, Masoud

Diary #: 023

Date: 16-Mar-2010 **Tuesday**

conflict with welding shelter installed for welding OBG 2E and OBG 3E upper skin plate.

2- Pulling back L4W cradle with gantry and pushing frame to truss PP – W10.

3- Re-installing gantry's short columns and bracing using hydraulic crane sitting on top of E-line OBG.

4- Pulling back again the L4W cradle, crossbeam gantry and pushing frame to truss PP- W 31.

5- Removing strand jacks and strand jacks' sliding frame off the crossbeam gantry using Shear Leg crane.

6- Removing the spread frame from Shear Leg crane and releasing the shear Leg's main rigging cables for removal of L4W cradle and crossbeam gantry off the W line truss.

7- Pre-assembling welders' platforms for OBG 3E and OBG 4E.