

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 5:58 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 024 Const Calendar Day: 190 Date: 17-Mar-2010 Wednesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gile Approved Date: 07-Apr-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**☐

Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

**04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		Jim Ga	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 056 X-L02-CBM.056☐

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Modanlou, Masoud

**Diary #:** 024

**Date:** 17-Mar-2010    **Wednesday**

---

- 1- Placing barge loaded with cradle in front of Shear Leg barge as spacer.
- 2- Positioning Center of Mass barge with lifting frame and mooring it with spacer barge.
- 3- Hooking lifting frame to the Shear Leg and adjusting the slings and sheaves.
- 4- Removal of Center of mass barge and spacer barge from the front of Shear Leg barge.
- 5- Moving Shear Leg barge forward to the position to hook the Lifting frame to main gantry beams .
- 6- Hooking lifting frame to main gantry beams and offloading the gantry and cradle 4W from W line truss.
- 7- Moving the Shear Leg barge back and placing the spacer barge in front of it .
- 8- Positioning and mooring a gantry barge to spacer barge and loading cradle 4W with gantry on it.
- 9- Adjusting the sling and sheaves on lifting frame to be ready for lifting and placing cradle 2W on W line truss