

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 193 Date: 20-Mar-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 08-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:55 AM. Crews had to work on 1 E - 2 E welding the North side wall (Wall F) & lower plates cleaning , 2 E - 3 E welding the lower plates on the South wing & side walls , Prepare the top plates to be U Ted . Crews started at 7:00 AM.

James , & Sangtao had to work on the side wall plates in 2 E - 3 E . Crews had to clean , grind , & prepare the weld to be M Ted .

James had to work on the South wall (Wall B) . He had to cut the top & bottom of the weld 0.1 meter long cuts , weld , grind , & prepare wall B to be MT ed . He had to prepare his tools & equipment He started at 7:15 AM. He was done at 3:10 PM.

Sangtao had to work on the North side wall (Wall F) he had to grind , clean , & prepare the weld to be M T ed . He started at 7:10 AM. He was done at 11:00 AM.

After that, Sangtao joined Kenneth grinding the top plates , & later Salvador on the lower plates to the end of the shift .

Kenneth had to work on the top plates . He had to grind the top of the weld , clean the surface of the top plates , & prepare it to be U T ed . He started at 7:10 AM.

Steven , & Tom were on the site to U T the top plates

Rory , Jeremy & Gus Makris had to work on the lower plates . Crews had to prepare for next week weld . Crews had to place the heating system unit under the weld & wrap it with thermal blankets on the South side . Crews started at 7:30 AM. They were done at 11:30 AM.

After that , crews to work on the North side . Following the same procedures as the South side . Crews were done at 3:15 PM.

Salvador , & Lloyd had to work on 1 E - 2 E lower plates . Crews had to work on the back of the weld . They had to cut the back of the weld using the plasma cutter , grind , clean & prepare the weld to be U T ed . Crews started at 7:20 AM. They were done at 3:15 PM.

Jinquan , & Chun had to work on the North wall (Wall F) . Crews had to grind , & clean the back of the weld . They had to prepare their tools & equipment . Crews started at 7:10 AM. Crews were done at 12:00 PM.

In the afternoon , Jinquan had to work on 2 E - 3 E North wall . He had to cut the back bar . He had to mobilize his equipment to the site . He was done at 1:10 PM. He started to cut the back bar at 1:20 PM. He was done at 3:10 PM. Jeff was on the site

Chun had to weld the North wall (wall F) between 1 E - 2 E . He started to weld at 12:45 PM. He was done at 3:15 PM. Beneficio & Jim were on the site



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 027 **Date:** 20-Mar-2010 **Saturday**

Jordan & Mitch had to work with all crews in all areas . Crews had to weld the South corner in the middle section between 2 E - 3 E .

In addition to that , crews had to work with all inspectors for the upcoming weld repairs . Bernie , & Jessie were on site to MT North & South walls

All crews had to wrap up their tools & equipment . They left at 3:30 PM.

Jim , Bernie , Steven , Tom , Jessie , Bonifacio , Jeff , & Dan were on the site working with the welders in all locations .

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	GUS MAKRIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPTELL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JINQUANG HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHUN F	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2084	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
2083	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
2082	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>