

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 028 Const Calendar Day: 195 Date: 22-Mar-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 08-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to attend the weekly safety meeting . They were done at 7:20 AM. Crews had to work on 1 E - 2 E lower plates from the bottom , wall F on the North side , & 1 W - 2 W temporary seismic bolting .

Rory , Jeremy , & Gus had to work on the bottom of the lower plates . Crews had to prepare the area . They had to build working platform , close the area to contain the heat , & to prevent porosities from occurring by the air current . They had to place thermal tarp , place plywood sheets on the ground , cover the sides with tarp . Crews started at 7:45 AM. They were done at 12:00 PM.

After that , crews had to adjust the existing track , reroute the gas & power lines , set the Bug - O machine , & place the heating unit system .

In addition to that , crews had to clean the surface area of the plates . Crews were done at 5:15 PM. No structural welding was performed on the bottom of the lower plates between 1 E - 2 E .

Chun had to work on 1 E - 2 E North wall (F) welding . He had to grind the previous weld , clean & work with the inspector for repair , grinding & cleaning . He was done at 5:00 PM. Jessie , Rick , & Dan were on the site checking on Chun progress .

No bolting was performed on the East Line. All bolting crews were called to work on 2 W erection until 11:00 AM.

Bolting crews had to work on the seismic bolting between 1 W - 2 W . Crews had to install temporary bolts & drift pins on U ribs # 1 , 3 , 37 , & 39 . Crews had to place 8 bolts & 12 drift pins on each side of the U rib .

In addition to that , crews had to install temporary bolts & pins on the lower stiffeners . They had to work on stiffeners 19 to 24 . Crews had to install total of 4 bolts & 8 pins on each side of the stiffener .

Darryl , Jose , Declan , Walter , & Jacob had to work on the North side U ribs & lower stiffener beams . Obra , Matt , Pablo , James , Jose , & Casey on the South side U ribs & lower stiffener beams . Crews started at 11:00 AM. They were done at 1:45 PM.

After that , Darryl & his crews had to build the middle scaffold , Obra & his crews had to work on the remaining odd U ribs on the South side & on the South side wall . Crews had to install & drive total of 110 pins & bolts on the South side wall on the lower plate , & crews had to work on the middle odd U ribs , & upper side wall plates . All crews were done at 5:10 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

I had to sign the seismic tracking log sheet with Dan Haster at 3:30 PM.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 028 Date: 22-Mar-2010 Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JOSE CORONA-MORALES	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	3.00	2.00	0.00	5.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	GUS MAKRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN F	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment							Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2084	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>	
		0.00	0.00	0.00	0.00			
2083	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>	
		0.00	0.00	0.00	0.00			