



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 203

Date: 30-Mar-2010 Tuesday

Inspector Name: He, Philip

Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 05:00 pm Break: Over Time: 01:30

Federal ID:

Location:

Reviewer: Liu, Tai-Lin

Approved Date: 20-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Work description. 056 X-L03-CBM.056


1. Retract push frame and disengage from the gantry system.
2. Take Tier 2 and Tier 3 from the gantry system and put them back to the barge.
3. Scaffolding at E2.
4. Bolt splicing the crossbeam 02 to OBG Lift L3E.
5. Install handrail on "W" line temp truss.



Attachment



Putting Tier 3 to Barge



Tier 3 on Barge

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 058

Date: 30-Mar-2010 Tuesday



Tier 2 and Tier3 of Gantry System



Putting Tier 3 to Barge



Scaffolding at E2



Taking Off Tier 2 of Gantry



Lifting Tier 3 From Gantry



Putting Tier 3 to Barge

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 058

Date: 30-Mar-2010 Tuesday



Taking Off Tier 2 of Gantry



Disassemble Tier 2 and Tier 3 from Gantry



Gantry System Parking on Temp. Truss



Taking Off Tier 2 of Gantry



Ultra Sound Test of weld Splicing of OBG Lifts



Crossbeam 03 Ready at Pier7

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 058

Date: 30-Mar-2010 Tuesday



Install Handrail at Temp. Truss



Dis-engage of Push Frame.



Tier 2 and Tier3 of Gantry System



Remove Tier 3 from Gantry By Shear Leg Barge Crane.