

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 6:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 209 Date: 05-Apr-2010 Monday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

06-Apr-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50**Precipitation** 0.07"**Condition** Partly overcastWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

- Reviewed TY-Lin and METS response to submittal 1454R01 "W2 Precast Slabs" and began to conduct a final review.

- Continued to perform project horizontal control work on the water. Overtime was worked due to ABF surveyors occupying the same control points. Their shift ends at 3:00pm and this was the only opportunity today to conduct this work.

